

Schools Completed (64)	Planned Completion (as at June 2020)	Completion Date (as at 30 June 2021)
Ararira Springs Primary- Te Puna o Ararira	20 December 2018	20 December 2018
Te Kōmanawa Rowley School	30 January 2019	30 January 2019
Wigram Primary School - Te Piki Kāhu	30 January 2019	30 January 2019
Bromley School	1 April 2019	1 April 2019
Shirley Boys' High School	1 April 2019	1 April 2019
QE II Park - Shirley Boys HS and Avonside Girls HS Merged Campus	28 April 2019	28 April 2019
Waltham School	30 April 2019	30 April 2019
Bishopdale School	10 July 2019	10 July 2019
Ao Tawhiti Unlimited Discovery	31 July 2019	31 July 2019
Cashmere High School ^(a)	1 February 2021	21 August 2019
Kaiapoi High School	31 August 2019	31 August 2019
Duvauchelle School	20 October 2019	20 October 2019
Addington Te Kura Taumatua	1 November 2019	1 November 2019
Okains Bay School	1 November 2019	1 November 2019
St Martins School	1 February 2020	1 February 2020
South New Brighton School	1 March 2020	1 March 2020
Sumner School	1 April 2020	1 April 2020
Parkview Pārua	15 May 2020	15 May 2020
Te Raekura Redcliffs School	25 June 2020	25 June 2020
Schools completed between June 2020 and June 2021		
TKKM o Waitaha	10 July 2020	31 July 2020
Hornby High School	1 July 2020	1 August 2020
Hornby Primary School	1 July 2020	1 August 2020
Somerfield Te Kura Wairepo	15 July 2020	1 August 2020
Linwood Avenue School	31 July 2020	14 August 2020
Opawa School	15 July 2020	15 August 2020
Te Matauru Primary	15 July 2020	15 August 2020
Whītau School	15 July 2020	30 September 2020
Bamford School (Ngutuawa School)	1 November 2020	15 November 2020
Governors Bay School	30 November 2020	30 November 2020
Cotswold School	1 November 2020	1 December 2020

Schools Completed (64)	Planned Completion (as at June 2020)	Completion Date (as at 30 June 2021)
Mt Pleasant School	31 October 2020	23 December 2020
Te Ara Koropiko West Spreydon School	30 April 2021	26 March 2021
Oaklands School	31 January 2021	30 April 2021
Wairakei School (Christchurch) #	1 June 2021	1 June 2023

Footnotes: Appendix A

(a) Cashmere High School is a staged project

Wairakei School (Christchurch): Stage 1 was completed in October 2018 and this school was included in list of 50 schools completed in June 2020 response. Stage 2 is planned for completion in June 2023.

Released under the Official Information Act 1982

Appendix B – schools still in the programme and to be completed by 30 June 2023

Schools in Construction Stage (20)	Planned Completion (as at June 2020)	Estimated Completion (as at 30 June 2021)
Westburn School	1 June 2021	August 2021
Heathcote Valley School	1 September 2021	August 2021
Queenspark School	15 February 2021	August 2021
Hillmorton High School	1 May 2021	September 2021
Waimairi School	31 October 2020	October 2021
Breens Intermediate	1 March 2021	November 2021
Akaroa Area School	1 August 2021	November 2021
Harewood School	1 September 2021	December 2021
Christchurch East School	1 September 2021	January 2022
Diamond Harbour School	1 November 2020	January 2022
Redwood School (Christchurch)	1 March 2022	February 2022
Merrin School	1 November 2022	March 2022
Mairehau Primary School	1 March 2022	May 2022
Isleworth School	1 February 2022	June 2022
Linwood College	1 June 2022	June 2022
Banks Avenue School	1 March 2022	July 2022
Christchurch Boys' High School	20 March 2021	December 2022
Hoon Hay School	1 January 2023	January 2023
Mairehau High School	31 January 2023	January 2023
Thorrington School	1 June 2022	January 2023

Schools in Design & Planning Stages (12)	Planned Completion (as at June 2020)	Estimated Completion (as at 30 June 2021)
Kimihia Parents' College	1 September 2022	October 2022
Kirkwood Intermediate	31 January 2022	December 2022
Shirley Intermediate	1 March 2022	December 2022
Te Ara Maurea Roydvale School	1 June 2022	December 2022
Burnham School - Te Kura o Tiori	1 June 2021	February 2023
Yaldhurst Model School	1 June 2021	February 2023
Christchurch South Karamata Intermediate School	1 September 2022	February 2023
Allenvale Special School and Res Centre	1 June 2023	March 2023
Belfast #2 Proposed Site	1 May 2022	March 2023

Schools in Design & Planning Stages (12)	Planned Completion (as at June 2020)	Estimated Completion (as at 30 June 2021)
Belfast School	1 May 2022	March 2023
Casebrook Intermediate	1 June 2022	March 2023
Templeton School	30 November 2022	June 2023

Released under the Official Information Act 1982

Appendix C – Schools in the programme that will not be finished by 30 June 2023

Schools planned to be completed beyond 2022/23 financial year	Planned Completion (as at June 2020)	Estimated Completion (as at 30 June 2021)
---	---	--

Complete rebuild of two schools (one site) staged to minimise operational disruption. In addition, the site was locked down during the Covid 19 lockdown

Burnside Primary School	1-Aug-23	Sep-23
Cobham Intermediate	1-Aug-23	Sep-23

Significant increase in scope and funding during the design phase which resulted in a longer design phase and subsequently a longer construction phase.

Hagley Community College	1-Jun-22	Dec-23
Elmwood Normal School	1-Sep-22	Aug-23
Northcote School	1-Jan-23	Aug-23
Paparoa Street School	1-Sep-23	Sep-23
Riccarton School	1-Jul-23	Oct-23
Fendalton Open Air School	1-Sep-22	Dec-23
Heaton Normal Intermediate	1-Jan-23	Dec-23
Russley School	1-Jun-23	Dec-23
TKKM o Te Whanau Tahī	1-Nov-22	Feb-25
Ferndale School (Christchurch)	TBA	TBA

Negotiation about the roll size took longer than anticipated, this resulted in a delay to the start of the project

Ilam School	1-Dec-22	Dec-23
-------------	----------	--------

Network or service delivery decisions yet to be made

Ko Taku Reo (former van Asch Deaf Education Centre)	TBA	TBA
Chisnallwood Intermediate	TBA	TBA

Complex large secondary schools being staged to minimise operational disruption

Papanui High School	1-Dec-23	Jan-24
Christchurch Girls' High School - Te Kura o Hine Waiora ⁺	TBA	Dec-24
Burnside High School	1-May-24	Jul-24
Riccarton High School	1-Feb-24	Dec-24

Footnotes: Appendix C

⁺ Christchurch Girls' High School -Te Kura o Hine Waiora is partially completed and work is ongoing. Work was also on hold in June 2020 so not counted in 65 schools in June 2020 response.